

**TOWN OF HEMPSTEAD DEPARTMENT OF WATER
EMERGING CONTAMINANT PROJECT SCHEDULE MATRIX**

UPDATED July 8, 2022

WELLS	Pilot Testing	Scheduled or Actual	Basis of Design Report Submission	Scheduled or Actual	Detailed Design Completed	Scheduled or Actual	Construction Begins	Scheduled or Actual	Treatment Start up	Scheduled or Actual
Bowling Green 1 and 2	7/15/2021	Actual	12/30/2021	Actual	5/1/2022	Scheduled	1/1/2023	Scheduled	6/1/2024	Scheduled
East Meadow 1 and 3	12/1/2020	Actual	3/11/2021	Actual F	3/20/22 M	Actual	3/1/2022	Scheduled	3/1/2023	Scheduled
East Meadow 6 and 8	6/21/2021	Actual	12/30/2021	Actual	1/1/2022	Scheduled	9/1/2022	Scheduled	3/1/2024	Scheduled
East Meadow 5 and 11	4/15/2020	Actual	12/9/2020	Actual	4/1/2021	Actual	1/11/2022	Actual o	8/1/2023	Scheduled
Levittown 1A and 2A	3/19/2020	Actual	1/25/2020	Actual	11/15/2021	Actual E	3/22/2022	Actual E	4/15/2023	Scheduled
Levittown 5A and 6B	1/23/2020	Actual	8/10/2020	Actual	3/10/2021 c	Actual	9/23/2021	Actual J	12/31/2022	Scheduled
Levittown 7A and 8A	7/15/2021	Actual	3/1/2022	Actual	5/1/2022	Scheduled	1/1/2023	Scheduled	6/1/2024	Scheduled
Levittown 13	2/15/2020	Actual	8/10/2020	Actual	3/3/2021 H	Actual	9/23/2021	Actual J	9/1/2022	Scheduled
Roosevelt Field 7, 11 and 12	11/15/2020	Actual	2/26/21 A G	Actual	8/15/2021 L	Scheduled	12/15/2021 L	Scheduled	5/1/2023	Scheduled
Uniondale 5 and 6	9/30/2020	Actual	2/8/2021 B	Actual	9/8/2021	Actual K	6/1/2022	Actual N	1/1/2023	Scheduled

Footnotes

A - BOD report delayed due to extended laboratory time in performing analysis. Design has progressed and no anticipated delay in construction anticipated

B - BOD report delayed due to extended laboratory time in performing analysis. Design has progressed and no anticipated delay in construction anticipated

C - Final design was submitted upon approval of BODR documents. Original schedule 1/15/21

D - Preliminary design completed and reviewed. Documents being finalized.

E - Work delayed due to site constraint redesigns. Preliminary design approved. Orig Sched 7/1/21

F - BODR submitted ahead of scheduled 4/1/21 date

G - Original Scheduled date 1/15/21

H - Original Scheduled date 1/15/21. Delayed due to coordination with NCDPW for drainage relocation. Revised to 3/1/21

I - Original Scheduled date 6/1/21.

J - Orig schedule 6/1/21

K - Original scheduled date 7/1/21 Comments addressed

L - Project phased due to new water quality data

M - delayed due to extended internal review time Orig 9/1/21

N - Originaly Scheduled 11/1/21

O - Orig Scheduled 11/15/21